

**MINUTES OF THE CONSTRUCTION & DEVELOPMENT
COMMITTEE MEETING OF THE
CONVENTION CENTER AUTHORITY OF THE
METROPOLITAN GOVERNMENT OF NASHVILLE &
DAVIDSON COUNTY**

The Construction & Development Committee of the Convention Center Authority of the Metropolitan Government of Nashville and Davidson County (CCA) met on April 21, 2011 at 8:02 a.m., in Room 211 at the Nashville Convention Center, Nashville, Tennessee.

CONSTRUCTION & DEVELOPMENT COMMITTEE MEMBERS PRESENT: Luke Simons, Mona Lisa Warren, and Leo Waters

CONSTRUCTION & DEVELOPMENT COMMITTEE MEMBERS NOT PRESENT:
Vonda McDaniel

OTHERS PRESENT: Larry Atema, Mark Sturtevant, Charles Robert Bone, Kristen Heggie, Gary Schalmo, Roxianne Bethune, Terry Clements, Holly McCall, Patrick Holcombe, Peter Heidenreich, Jasmine Quattlebaum, Barbara Solari, and Susan McDonald.

The meeting was opened for business by committee Chairman Leo Waters.

ACTION: Luke Simons made a motion to approve the Construction & Development Committee minutes of March 24, 2011. The motion was seconded by Mona Lisa Warren and approved unanimously by the committee.

Gary Schalmo shared information about the Building Information Modeling and gave a construction update. (Attachment #1) There was discussion and questions.

Kristen Heggie gave an infrastructure update. (Attachment #2) There were questions and discussion.


Patrick Holcombe talked about the conformance set. Charles Robert Bone discussed having design plans approved at the next CCA meeting and authorizing Larry Atema and Mark Sturtevant to make decisions within that design.

ACTION: Luke Simons made a motion to recommend a presentation to the full Authority on the updated architectural design of the Music City Center and assuming that is satisfactory to the full Authority that it be approved. The motion was seconded by Mona Lisa Warren and approved unanimously by the committee.

There were additional questions and discussion regarding the Music City Center procurement and Patrick Holcombe gave an overview. (Attachment #3)

With no additional business a motion was made to adjourn, with no objection the Construction & Development committee of the CCA adjourned at 9:05 a.m.

Respectfully submitted,



Larry Atema
Senior Project Manager
Music City Center

Approved:



Leo Waters, Committee Chair
CCA Construction & Development Committee
Meeting Minutes of April 21, 2011


Music City Center BIM

Building Information Modeling
Bell/Clark



MEP Coordination


- Began September 2010
- Currently have Levels 1-4 and the Exhibit Hall Signed Off
- Identifying issues prior to becoming an issue in the field
- Weekly coordination meetings via Webex with members of the design team
- Over 20 full time MEP modelers for this project
- Clash detection using Navisworks



LEVEL ONE MEETING ROOMS



LEVEL ONE MEETING ROOMS



LEVEL ONE NORTH




CHILLED WATER PUMPS AND PIPING



CHILLED WATER PUMPS AND PIPING



LEVEL ONE NORTH



SKIN MODELING

Music City Center Infrastructure Related Lane/Road Closures

Demonbreun/5th Avenue Intersection (DES Work shown in red)

- Intersection closed to north bound traffic
- East/West bound traffic unaffected.
- **Reopens by April 30, 2011 for the Music City Marathon & Half Marathon**

Molly and Molloy/Almond Intersection (DES Work shown in red)

- Molloy Closed (now through mid-June 2011)
- Almond/Molloy (May 2, 2011 – mid-June 2011)
- **Reopens mid-June 2011**

Franklin St. and intersection of Franklin/5th Avenue (Storm Line Relocation for Omni Excavation shown in pink)

- Franklin St. between 4th and 5th Closed (May 2, 2011 – May 31, 2011)
- Intersection of Franklin St./5th Avenue South Closed (May 2, 2011 – May 31, 2011)
 - Due to the work in the intersection, 5th Avenue will be closed to all south bound traffic beginning at Peabody St.
- **5th Avenue and Franklin St. reopen June 1, 2011**

5th Avenue between Franklin and Hog Alley (NES Yellow Repair shown in yellow)


- 5th Avenue between Hog Alley and Franklin St. Closed (May 2, 2011 – May 31, 2011)

**Work will be done simultaneously with the Franklin and Franklin/5th Avenue storm line relocation in order to reduce the duration of the closure on 5th Avenue.

- 5th Avenue will reopen to north bound traffic by June 1, 2011


Due to the Storm Line Relocation and the NES Yellow Repair, 5th Avenue will become a 2 way street from Demonbreun for local traffic only. ONLY Bridgestone, Country Music Hall of Fame and MCC traffic will be allowed on 5th Avenue during this time.

INFRASTRUCTURE COORDINATION MAP - MCC WORK



Music City Center

INFRASTRUCTURE COORDINATION MAP - NES Work



Music City Center - Bell/Clark Construction Procurement Log

| Item # | Bid Package Description | Contractor/Office Location | Awarded Amount | DBE Forecasted Breakdown | | | | Forecasted Local Material, Labor & Equip. |
|------------------------------|---|--|--------------------------|--------------------------|----------------------|----------------------|----------------------|---|
| | | | | MBE Forecast | WBE Forecast | SBE Forecast | Total DBE Forecast | |
| 1 aa | Site Surveying | DSC - Nashville, TN | \$ 29,990.00 | - | 100% | - | 100% | 100% |
| 1 ab | Fencing/Barricades | LU - Nashville, TN | \$ 122,957.00 | 40% | - | - | 40% | 100% |
| 1 a | Utility Relocations/Temp Service | Summit Constructors - Nashville, TN | \$ 506,000.00 | 7% | - | 16% | 23% | 100% |
| 1 b | Demo and Abatement | Bomar - Nashville, TN | \$ 267,200.00 | 30% | 40% | 30% | 100% | 100% |
| 2 a | Excavation | Mountain States Construction - Nashville, TN | \$ 5,393,000.00 | - | 20% | - | 20% | 100% |
| 3 a | Partial Arena Ramp | CCK Construction - Orlando, FL | \$ 2,986,698.00 | 5% | 26% | - | 31% | 55% |
| 3 b | Structural Concrete | Ceco - St. Louis MO | \$ 42,550,000.00 | 23% | - | - | 23% | 84% |
| 4 a | Masonry | Allan Spear Construction - Gainesville, FL | \$ 4,985,000.00 | 25% | - | 10% | 35% | 75% |
| 4 b | Stone | Associated Imports Corporation - Atlanta, GA | \$ 1,825,000.00 | 9.37% | 6.19% | 5.26% | 20.82% | 50% |
| 5 a | Structural Steel | Lenex Steel Company - Indianapolis, IN | \$ 39,503,000.00 | 8% | 3% | 19% | 30% | 50% |
| 5 b | Metal Stairs | MIG Construction Services - Nashville, TN | \$ 1,950,700.00 | 100% | - | - | 100% | 100% |
| 5 c & 5 e | Misc. Metals & Red Iron Steel | Schuff Steel Company - Albany, GA | \$ 10,150,000.00 | 28% | 0% | 0% | 28.00% | 25% |
| 5 d | Ornamental Metals | Tate Ornamental Inc. - Nashville, TN | \$ 2,080,000.00 | 20% | 0% | 0% | 20.00% | 100% |
| 7 a | Metal Panels | Kovach - Chandler, AZ | \$ 11,495,000.00 | 1.48% | 23.80% | 15.00% | 40.28% | 80% |
| 7 b | Roofing | Team Roofing, Inc - Charlotte, NC | \$ 7,915,000.00 | - | - | 32.20% | 32.20% | 45% |
| 7 c | Applied Fire-Proofing | Alpha Insulation & Waterproofing - Atlanta, GA | \$ 824,000.00 | 100.00% | - | - | 100.00% | 40% |
| 7 d | Waterproofing | Metro Waterproofing - Atlanta, GA | \$ 1,680,000.00 | 26.89% | 0.00% | 0.00% | 26.89% | 35% |
| 8 a | Curtainwall | Enclos Corp - Millersville, MD | \$ 19,884,259.00 | 17.30% | 10.30% | - | 27.60% | 60% |
| 8 b | Overhead Door and Loading Dock Equipment | The Hannah Company - Nashville, TN | \$ 1,045,000.00 | 0.00% | 0.00% | 100.00% | 100.00% | 100% |
| 8 c | Doors, Frames and Hardware | Girtman & Associates - Nashville, TN | \$ 1,540,000.00 | - | - | 4.00% | 4.00% | 100% |
| 8 d | Interior Glazing and Storefront | Alexander Metals, Inc - Nashville, TN | \$ 1,450,000.00 | - | - | 100.00% | 100.00% | 100% |
| 9 a | Drywall | Roswell Drywall - Atlanta, GA | \$ 17,029,400.00 | 30.00% | - | - | 30.00% | 45% |
| 9 b & 9 d | Flooring and Tile | Spectra Contract Flooring - Tampa, FL | \$ 4,475,000.00 | 20.00% | 0.00% | 0.00% | 20.00% | 40% |
| 9 c | Painting | Eugenio Painting - Detroit, MI | \$ 2,017,126.00 | 20.00% | 0.00% | 0.00% | 20.00% | 40% |
| 9 e | Ceilings | Acousti Engineering - Nashville, TN | \$ 11,622,500.00 | - | 20.00% | - | 20.00% | 100% |
| 10 a | Operable Walls | Hufcor, Inc - Janesville, WI | \$ 3,897,136.00 | 0.03% | 0.3% | 24.73% | 25% | 25% |
| 10 b | Millwork and General Trades | ISEC, Inc - Milwaukee, WI | \$ 5,040,000.00 | 7.00% | - | 13.00% | 20% | 40% |
| 11 a | Window Washing Equipment | ACE Machine & Metal Fabrication - Nashville, TN | \$ 159,000.00 | 0.00% | 0.0% | 100.00% | 100% | 100% |
| 11 b | Parking Control Equipment | Amano McGann, Inc - Nashville, TN | \$ 381,000.00 | 0% | 0% | 0% | 0% | 100% |
| 11 c | Food Service Equipment | Federal Equipment Dealers - Memphis, TN | \$ 2,124,000.00 | 15.0% | 0% | 0% | 15.0% | 35% |
| 14 a | Vertical Transportation | Nashville Machine Elevator - Nashville, TN | \$ 5,524,128.00 | 27% | - | - | 27% | 100% |
| 21 a | Fire Protection | Ryan Fireprotection, Inc - Noblesville, IN | \$ 6,465,000.00 | - | - | 20% | 20% | 60% |
| 23 a | Mechanical and Plumbing | Foley Company - Kansas City, MO | \$ 51,906,850.00 | 17.6% | 14.2% | 0.90% | 32.70% | 65% |
| 26 a | Temp Electric | Edwards Electric - Nashville, TN | \$ 560,000.00 | 15% | 44% | 41% | 100% | 100% |
| 26 b | Electrical, Fire Alarm, AV, Telecom | Conti Electric - Sterling Heights, Michigan | \$ 40,950,000.00 | - | 30% | - | 30% | 66% |
| 33 a | Site Utilities | Mountain States Construction - Nashville, TN | \$ 1,185,700.00 | - | 15% | 15% | 30% | 100% |
| 33 c | NES Peabody Foundations | Bell and Associates Construction - Nashville, TN | \$ 3,219,329.00 | 0.30% | 26.40% | - | 27% | 100% |
| 33 d | Underground Electric Duct Bank - Package #1 | Stansell Electric and Summit - Nashville, TN | \$ 3,298,655.00 | - | 7.76% | 18.85% | 26.61% | 100% |
| 33 d | Underground Electric Duct Bank - Package #2 | Stansell Electric and Summit - Nashville, TN | \$ 3,544,210.00 | - | 16.12% | 4.86% | 20.97% | 100% |
| Total Awarded to Date | | | \$ 321,581,838.00 | \$ 42,573,237 | \$ 32,167,339 | \$ 19,830,129 | \$ 94,570,706 | \$ 212,449,425 |

| Outstanding Procurement Packages |
|--|
| Joint Sealants |
| Signage |
| Asphalt Paving |
| Hardscape and Landscape |
| Traffic Signal Vaults |
| General Requirements (Hoisting, Safety, Temp. Utilities, Jobsite Clean-up, Field Engineering, Job Printing, Misc. Equipment and Materials) |

| | |
|---|--------------|
| Percent of Total Contract Awarded to Date (Less Construction Manager Cost) | 92.1% |
| Total DBE Percentage of the Above Awarded Packages | 29.4% |
| **Actual Percentage Calculated at Time of Payment. | |
| Total Percent Local Awarded to Date | 66.1% |
| **Each of the above line items, when awarded, is backed by a Payment and Performed Bond(s) for the full contract amount. | |

