Fairgrou	unds Improve	ment Projects		
Fund DII	Current Budget	Poid to Date	Cost to Complete	% Complet
40017 62401017	16,070,901	15,099,854	971,047	% <b>Complet</b> 94.0%
40019 62401019	24,929,099	23,393,250	1,535,849	93.8%
	41,000,000	38,493,104	2,506,896	94%
New E	xposition Center & Sit	te Improvements		
110112	xposition center & si			
	30,937,199 <b>30,937,199</b>	,,	, ,	99.7% <b>100%</b>
	30,337,133	30,637,100	100,033	100/0
	1,873,336	1,872,776	559	100.0%
	1,873,336	1,872,776	559	100%
	600,000	449.253	150.747	74.9%
	600,000	449,253	150,747	75%
6				
			20,945	98.3% 100.0%
				100.0%
	9,600	9,600	-	100.0%
	1,372,297	1,351,351	20,945	98%
	75,500		75,500	0.0%
	75,500	-	75,500	0%
	\$ 34,858,331	\$ 34,510,546	\$ 347,784	99%
	Multi-Purpose Bu	ıilding		
		28,373	1,321,627	2.1%
	·	28.373	1.321.627	2%
	_,,,,,,,,		2,022,027	
	40.000	10.088	29.913	25.2%
	included in line above	-3,-1	,	
	40,000	10,088	29,913	25%
i				
	80,000	37,924	42,076	47.4%
	80,000	37,924	42,076	47%
	30,000	-	30,000	0.0%
	30,000	-	30,000	0%
:	1,500,000	76,385	\$ 1,423,615	5%
	Demolition of Existing	Structures		
Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complet
	990 259	880.758		100.0%
	-	-		100.070
	889,258	889,258	-	100%
	22.012.50	22.012		100.0%
	23,912.50	25,915		100.0%
	23,913	23,913	-	100%
6				
			- 33 827	100.0% 43.2%
	2,417	2,417	-	100.0%
	106 020	152.003	22 027	82%
	100,030	155,003	33,027	0270
	700,000	-	700,000	0.0%
	700,000	-	700,000	0%
st:	1,800,000	1,066,173	733,827	59%
	1,208,213	1,206,544	\$ 1,669	100%
Popai		Master Planning		
	rs, Demolition & Site		¢	100%
Repai		Master Planning 1,633,456 38,493,104	\$ - 2,506,896	100% 94%
	Fund BU 40017 62401017 40019 62401019  New E	Fund BU Current Budget 16,070,901 41,000,000 41,000,907 1,350,000 1,500,000	Fund   BU   Current Budget   16,070,001   15,099,854   23,932,250   23,932,250   24,000,000   38,493,104	Section   Sect

DRAFT				DRAFT as of: 5/31/21		
			Fair Park			
ources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000		100.0%
Fairgrounds: Capital Improvement Fairgrounds: Bond Issuance	40017 40019	62401017	929,099 70,901	709,729 70,901	219,370	76.4% 100.0%
Water Services	49110	62401019 65405010	1,695,000	1,695,000		100.0%
Total Sources:	45110	03403010	8,695,000	8,475,630	219,370	97%
			3,033,000	0,473,630	215,570	3770
Jses:						
Park/Fields/Greenway			7,452,055	7.452.055	_	100.0%
			;	7,452,055	į	
Construction Contingency			included above	-	-	0.0%
			7,452,055	7,452,055	- !	100.0%
esign/Engineering						
Park/Fields/Greenway			394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	-	100.0%
Design/Engineering Contingency			-	-	-	
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds					- 1	
Parks			9,015	9,015	-	100.0%
FF&E Contingency			-		-	
			\$ 9,015	9,015	\$ -	100.0%
roject Management & Related Project Expenses						
Project Management	- }		586,000	585,322	678	99.9%
Permits & Utility Fees	}		13,651	13,651	- 1	100.0%
Project Management Contingency			-	-	-	
			599,651	598,973	678	99.9%
					į	
ontingency Project Continues			240.000		240.502	0.00/
Project Contingency			218,692 <b>218,692</b>	-	218,692 <b>218,692</b>	0.0%
Total Project Cost:		8,695,000	8,475,630	219,370	97%	