DRAFT	Fairgrou	nds Improv	ement Projects	DRAFT As Of: 8	3/11/20
Sources:	raligiou	ilus illipiove	ement Projects	<u> </u>	
Fairgrounds: Capital Improvement \$16M Fairgrounds: Bond \$25M Total Sources:	Fund BU 40017 62401017 40019 62401019	Current Budget 16,000,000 25,000,000 41,000,000	Paid to Date 14,856,104 23,036,872 37,892,977	Cost to Complete 1,143,896 1,963,128 3,107,023	% Complete 92.9% 92.1% 92%
Jses:			,	3,107,023	32/0
	New Exp	position Center & S	ite Improvements		
onstruction Fairgrounds Expo, Arena, Sheds & Parking		31,150,000	30,826,713	323,287	99.0%
Construction Contingency		Included Above 31,150,000	30,826,713	323,287	99%
Design/Engineering Fairgrounds Expo, Arena, Sheds & Parking		1,869,128	1,866,954	2,174	99.9%
Design/Engineering Contingency		Included Above 1,869,128	1,866,954	2,174	100%
F&E/IT/AV				<u>, </u>	
FF&E/Security/IT/Communication Security/IT/Comms Contingency		500,000 Included Above 500,000	163,070 - 163,070	336,930 - 336,930	32.6% 33%
Project Management & Related Project Expenses Project Management		1,243,708	1,151,651	92,057	92.6%
Material Testing (Enhanced) Commissioning		87,900 35,000	85,769 33,220	2,131 1,780	97.6% 94.9%
Appraisals, Insurance, Studies, Other Project Management Contingency		9,600	9,600		100.0%
ontingency		1,376,208	1,280,240	95,968	93%
Project Contingency		10,000 10,000	-	10,000 10.000	0.0% 0%
Exposition Center Project Cost:		\$ 34,905,335	\$ 34,136,976	\$ 768,360	98%
		Multi-Purpose E	Building		
Multi-Purpose Building Project Cost:		1,500,000	8,233	\$ 1,491,767	1%
		emolition of Existin	_		
onstruction	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Abatement & Demolition of Existing Structures Demolition Contingency		1,000,000 100,000 1,100,000	889,258 - 889,258	110,742 100,000 210,742	88.9% 0.0% 81%
esign & Engineering					
Assessment & Design/Engineering Design/ Engineering Contingency		75,000 7,500	8,738 -	66,263 7,500	11.7% 0.0%
roject Management & Related Project Expenses		82,500	8,738	73,763	11%
Project Management Move & Temp Storage Allowance		125,000 57,500	111,448	13,552 57,500	89.2% 0.0%
Miscellaneous Items and Fees Project Management Contingency		15,000 20,000	2,417	12,583 20,000	16.1% 0.0%
rioject wanagement contingency		217,500	113,865	103,635	52%
ontingency Project Contingency		400,000	-	400,000	0.0%
5,000 00 0,000		400,000	-	400,000	0%
Demo of Existing Structures Project Cost		1,800,000	1,011,860	788,140	56%
		Grandstan	ds		
Onstruction Grandstands Improvements		1,076,224	1,017,468	58,756.28	94.5%
Construction Contingency		included in line above 1,076,224	1,017,468	58,756	95%
esign/Engineering		1,070,224	1,017,408	38,730	9376
Grandstands Improvement		15,418	15,418	-	100.0%
Design/Engineering Contingency		included in line above 15,418	15,418	-	100%
roject Management & Related Project Expenses					
Project Management (Grandstands) Other Fees, Consultants, & Misc		66,691 2,875	66,691 2,875	-	100.0% 100.0%
Project Management Contingency		69,566	69,566	-	100%
Contingency		09,500	03,500	-	100%
Project Contingency		-	-	-	
Grandstands Project Cost:		1,161,208	1,102,452	\$ 58,756	95%
	5	1,101,200	1,102,432	7 30,730	33/0
Grandstands Project Cost:	_ Donoino	Domolition 9 Cit	Master Diagning		
Repairs, Demo & Planning Project Cost:)	, Demolition & Site	Master Planning 1,633,456	\$ -	100%

DRAFT					DRAFT as of: 1	3/11/20
			Fair Par	·k		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000		100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000		100.0%
Fairgrounds: Capital Improvement	40017/19	62401017/19	1,000,000	760,418		76.6%
Water Services	49110	65405010	1,695,000	1,695,000	- 1	100.0%
Total Sources:			8,695,000	8,455,418	239,582	97.2%
Uses:						
Construction						
Park/Fields/Greenway			7,658,000	7,442,122	215,878	97.2%
Construction Contingency			included above	-	-	0.0%
			7,658,000	7,442,122	215,878	97.2%
Design/Engineering						
Park/Fields/Greenway	+		405,000	392,177.50	12,823	96.8%
Survey & Geotechnical	1		21,524	21,524.26		100.0%
Design/Engineering Contingency			21,324	21,324.20	´ _	100.070
Design Engineering contingency			426,524	413,702	12,823	97.0%
	<u> </u>		120,021	1.20,7.62		57.1070
FF&E						
Fairgrounds				-	.i - i	
Parks			9,015	9,019	·	100.0%
FF&EContingency			\$ 9,015	9,015	\$ -	100.0%
			7 3,020	3,020	· •	200.070
Project Management & Related Project Expenses						
Project Management	1		585,411	576,928		98.6%
Permits & Utility Fees			15,000	13,653	1,349	91.0%
Project Management Contingency			-	<u>-</u>	- 1	
			600,411	590,579	9,832	98.4%
Contingency						
Project Contingency			1,049	-	1,049	0.0%
			1,049	-	1,049	0.0%
Total Project Cost:			8,695,000	8,455,418	239,582	97.2%