	rangiot	ilius illipiove	ment Projects	:	
Sources:	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Comple
Fairgrounds: Capital Improvement	40017 62401017	16,070,901	14,955,292	1,115,609	93.1%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	23,414,841	1,514,258	93.9%
Total Sources: Jses:		41,000,000	38,370,133	2,629,867	94%
ases.	New E	xposition Center & Sit	e Improvements	<u> </u>	
onstruction					
Fairgrounds Expo, Arena, Sheds & Parking		31,150,000	30,895,656 30,895,656	254,344	99.2%
Design/Engineering		31,150,000	30,895,656	254,344	99%
Fairgrounds Expo, Arena, Sheds & Parking		1,869,128	1,867,676	1,451	99.9%
		1,869,128	1,867,676	1,451	100%
F&E/IT/AV		500.000	100 544	40.400	07.00/
FF&E/Security/IT/Communication		500,000 500,000	489,514 489,514	10,486 10,486	97.9% 98%
roject Management & Related Project Expenses					
Project Management		1,243,708	1,177,142	66,565	94.6%
Material Testing (Enhanced) Commissioning		87,900 35,000	85,769 33,220	2,131 1,780	97.6% 94.9%
Appraisals, Insurance, Studies, Other		9,600	9,600	- [100.0%
		1,376,208	1,305,731	70,477	95%
Project Contingency		10,000		10,000	0.0%
, ,		10,000	1	10,000	0%
Exposition Center Project Cost:		\$ 34,905,335	\$ 34,558,577	\$ 346,759	99%
		Multi-Purpose Bu	ilding		
onstruction					
Multi-purpose Building		1,350,000	-	1,350,000	0.0%
Construction Contingency		included in line above 1,350,000	_	1,350,000	0%
Design/Engineering		2,000,000		2,000,000	
Multi-purpose Building		40,000	10,088	29,913	25.2%
Design/Engineering Contingency		included in line above	·		
		40,000	10,088	29,913	25%
roject Management & Related Project Expenses					
Project Management		70,000	25,102	44,898.17	35.9%
Other Fees, Consultants, & Misc Project Management Contingency		-	-	-	
rioject Management Contingency		70,000	25,102	44,898	36%
Contingency					
Project Contingency		40,000	-	40,000	0.0%
		40,000	-	40,000	0%
Multi-Purpose Building Project Cost:		1,500,000	35,189	\$ 1,464,811	2%
		Demolition of Existing	Structures		
	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Comple
onstruction		4.000.000	000 350	110.743	00.00/
Abatement & Demolition of Existing Structures Demolition Contingency		1,000,000 100,000	889,258 -	110,742 100,000	88.9% 0.0%
		1,100,000	889,258	210,742	81%
esign & Engineering		75.000	22.212	F4 000	24.007
Assessment & Design/Engineering Design/ Engineering Contingency		75,000 7,500	23,913	51,088 7,500	31.9% 0.0%
		82,500	23,913	58,588	29%
roject Management & Related Project Expenses					
Project Management Move & Temp Storage Allowance		125,000 57,500	124,872 -	128 57,500	99.9% 0.0%
Miscellaneous Items and Fees		15,000	2,417	12,583	16.1%
Project Management Contingency		20,000 217,500	127,289	20,000 90,211	0.0% 59%
ontingency		117,500	127,203	30,211	3370
Project Contingency		400,000	-	400,000	0.0%
		400,000	-	400,000	0%
Demo of Existing Structures Project Cos	t:	1,800,000	1,040,459	759,541	58%
		Grandstands	5		
Grandstands Project Cost:		1,161,208	1,102,452	\$ 58,756	95%
Granustanas i Toject cost.				9 30,730	33/0
		rs, Demolition & Site I			
Ronaire Domo P. Dlanning Project Cock	•• 1	1,633,456	1,633,456	5 -	100%
Repairs, Demo & Planning Project Cost	· {	41,000,000	=,000,000		94%

DRAFT				DRAFT as of: 10/31/20		
			Fair Park			
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	705,192	223,908	75.9%
Fairgrounds: Bond Issuance Water Services	40019	62401019	70,901 1,695,000	70,901 1,695,000		100.0% 100.0%
	49110	65405010	8,695,000	+	223,908	97%
Total Sources:			8,035,000	8,471,092	223,300	3/%
Jses:						
Construction						
Park/Fields/Greenway			7,658,000	7,451,161	206,839	97.3%
Construction Contingency			included above	-	-	0.0%
			7,658,000	7,451,161	206,839	97.3%
esign/Engineering	3					
Park/Fields/Greenway			405,000	394,062.75	10,937	97.3%
Survey & Geotechnical	}		21,524	21,524.26	-	100.0%
Design/Engineering Contingency			-	-	-	200.070
			426,524	415,587	10,937	97.4%
	.,				-	
FF&E						
Fairgrounds			9,015	9,015	-	100.0%
Parks FF&EContingency			9,015	9,015		100.0%
acconangency			\$ 9,015	9,015	\$ -	100.0%
and the second of Deleted Desire Frances	1					
roject Management & Related Project Expenses			505 444	504 670	2.722	00.49/
Project Management Permits & Utility Fees	}		585,411 15,000	581,678 13,651	3,733 1,349	99.4% 91.0%
Project Management Contingency			15,000	13,031	1,349	91.0%
rioject ivianagement contingency			600,411	595,329	5,082	99.2%
			000,411	333,323	3,082	33.276
ontingency						
Project Contingency			1,049	-	1,049	0.0%
			1,049	-	1,049	0.0%
Total Project Cost:		8,695,000	8,471,092	223,908	97%	