DRAFT				DRAFT As Of: 1	11/30/20
	Fairgro	unds Improve	ement Projects		
Sources:	_				
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,011,335	Cost to Complete 1,059,566	% Complete 93.4%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	23,414,841	1,514,258	93.9%
Total Sources:		41,000,000	38,426,176	2,573,824	94%
Uses:					
	New E	exposition Center & Si	te Improvements		
Construction Fairgrounds Expo, Arena, Sheds & Parking		31,150,000	30,937,199	212,801	99.3%
Taligrounds Expo, Archa, Sheds & Tarking		31,150,000	30,937,199	212,801	99%
Design/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,869,128	1,867,676	1,451	99.9%
FF&E/IT/AV		1,869,128	1,867,676	1,451	100%
FF&E/Security/IT/Communication		500,000	489,514	10,486	97.9%
, , , , ,		500,000	489,514	10,486	98%
Project Management & Related Project Expenses					
Project Management		1,243,708	1,177,142	66,565	94.6%
Material Testing (Enhanced) Commissioning		87,900 35,000	85,769 33,220	2,131 1,780	97.6% 94.9%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,376,208	1,305,731	70,477	95%
Contingency Project Contingency		10,000		10,000	0.0%
Troject contangency		10,000	-	10,000	0%
Exposition Center Project Cost:		\$ 34,905,335	\$ 34,600,119	\$ 305,216	99%
		Multi-Purpose B	uilding		
Comptunction	3	iviuiti-Purpose bi	unding		
Construction  Multi-purpose Building		1,350,000		1,350,000	0.0%
Construction Contingency		included in line above			
		1,350,000	-	1,350,000	0%
Design/Engineering					
Multi-purpose Building		40,000	10,088	29,913	25.2%
Design/Engineering Contingency		included in line above 40,000	10,088	29,913	25%
		40,000	10,088	29,913	25%
Project Management & Related Project Expenses  Project Management		70.000	20.502	20 200 42	56.69/
Other Fees, Consultants, & Misc		70,000	39,602	30,398.13	56.6%
Project Management Contingency		_	_	-	
		70,000	39,602	30,398	57%
Contingency					
Project Contingency		40,000	-	40,000	0.0%
		40,000	-	40,000	0%
Multi-Purpose Building Project Cost:		1,500,000	49,689	\$ 1,450,311	3%
		Demolition of Existing	Structures		
	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Construction	Tuliu Bo	Current bauget	raid to Date	cost to complete	78 Complete
Abatement & Demolition of Existing Structures		1,000,000	889,258	110,742	88.9%
Demolition Contingency		100,000 <b>1,100,000</b>	889.258	100,000 <b>210,742</b>	0.0% <b>81%</b>
Design 9 Engineering		1,100,000	663,236	210,742	0170
Design & Engineering  Assessment & Design/Engineering		75,000	23,913	51,088	31.9%
Design/ Engineering Contingency		7,500	-	7,500	0.0%
Duniant Management C Dulated 2		82,500	23,913	58,588	29%
Project Management & Related Project Expenses Project Management		125,000	124,872	128	99.9%
Move & Temp Storage Allowance		57,500	-	57,500	0.0%
Miscellaneous Items and Fees Project Management Contingency		15,000 20,000	2,417	12,583 20,000	16.1% 0.0%
ojest management contingency		217,500	127,289	90,211	59%
Contingency					
Project Contingency		400,000	-	400,000	0.0%
		400,000	-	400,000	0%
<b>Demo of Existing Structures Project Cost</b>	:	1,800,000	1,040,459	759,541	58%
		Grandstand	ls		
Crandstands Drainst Costs		1,161,208		\$ 50.756	95%
	(3)	1,101,208	1,102,452	\$ 58,756	9376
Grandstands Project Cost:					
Grandstands Project Cost:	Repa	irs, Demolition & Site	Master Planning		
Repairs, Demo & Planning Project Cost:	3	irs, Demolition & Site 1,633,456	Master Planning 1,633,456	\$ -	100%
	3				100% 94%

DRAFT				DRAFT as of: 11/30/20			
			Fair Park				
Sources:							
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete	
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	- :	100.0%	
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000		100.0%	
Fairgrounds: Capital Improvement Fairgrounds: Bond Issuance	40017 40019	62401017	929,099 70,901	706,085 70,901	223,014	76.0% 100.0%	
Water Services	40019	62401019 65405010	1,695,000	1,695,000		100.0%	
Total Sources:	49110	03403010	8,695,000	8,471,986	223,014	97%	
	<u> </u>		5,055,000	0,471,300	223,014	3170	
Jses:	(			•	:		
onstruction			7,550,000	7.452.055	205.045	07.20/	
Park/Fields/Greenway			7,658,000	7,452,055	205,945	97.3%	
Construction Contingency			included above	-	-	0.0%	
			7,658,000	7,452,055	205,945	97.3%	
esign/Engineering							
Park/Fields/Greenway			405,000	394,062.75	10,937	97.3%	
Survey & Geotechnical			21,524	21,524.26	-	100.0%	
Design/Engineering Contingency			-	-	-		
			426,524	415,587	10,937	97.4%	
FF&E							
Fairgrounds			·	- :	- 1		
Parks			9,015	9,015	-	100.0%	
FF&EContingency			´- <b> </b>	<u>'-</u>	-		
			\$ 9,015	9,015	\$ -	100.0%	
roject Management & Related Project Expenses							
Project Management			585,411	581,678	3,733	99.4%	
Permits & Utility Fees			15,000	13,651	1,349	91.0%	
Project Management Contingency			-	-	-		
, 5 ,			600,411	595,329	5,082	99.2%	
ontingency							
Project Contingency			1,049	-	1,049	0.0%	
			1,049	-	1,049	0.0%	
Total Project Cost:		8,695,000	8,471,986	223,014	97%		