DRAFT	_ •			DRAFT As Of: 2	2/8/22
	Fairgroi	unds Improver	nent Projects		
Sources:		!		:	
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,413,583	Cost to Complete 657,318	% Complete 95.9%
Fairgrounds: Bond Issuance	40017 62401017	24,929,099	24,154,489	774,610	96.9%
Total Sources:		41,000,000	39,568,072	1,431,928	97%
lses:		12,000,000	52,533,533		
	New E	xposition Center & Site	e Improvements		
onstruction					
Fairgrounds Expo, Arena, Sheds & Parking		30,997,199	30,953,557	43,642	99.9%
	<u> </u>	30,997,199	30,953,557	43,642	100%
esign/Engineering		1 979 226	1,867,676	10,659	99.4%
Fairgrounds Expo, Arena, Sheds & Parking		1,878,336 1,878,336	1,867,676	10,659	99.4%
&E/IT/AV		1,070,330	1,007,070	10,033	3370
FF&E/Security/IT/Communication		950,000	707,612	242,388	74.5%
, , , , , , , , , , , , , , , , , , ,		950,000	707,612	242,388	74%
oject Management & Related Project Expenses					
Project Management		1,304,208	1,297,462	6,746	99.5%
Material Testing (Enhanced) Commissioning		85,769 33,220	85,769 33,220	-	100.0% 100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,432,796	1,426,050	6,746	100%
ontingency					
Project Contingency		125,000		125,000	0.0%
		125,000		125,000	0%
Exposition Center Project Cost:		\$ 35,383,331	\$ 34,954,895	\$ 428,436	99%
		Multi-Purpose Bui	lding		
onstruction					
Multi-purpose Building		1,050,000	586,214	463,786	55.8%
Construction Contingency		included in line above	-05.244	460 706	5 50/
		1,050,000	586,214	463,786	56%
esign/Engineering					
Multi-purpose Building		40,000	36,810	3,191	92.0%
Design/Engineering Contingency		included in line above	26.010	2 101	030/
		40,000	36,810	3,191	92%
oject Management & Related Project Expenses					
Project Management		85,000	81,021	3,979	95.3%
Other Fees, Consultants, & Misc		·	-	-	
Project Management Contingency		85,000	81,021	3,979	95%
		83,000	81,021	3,373	33/6
Contingency					
Project Contingency		25,000 25,000	- -	25,000 25,000	0.0% 0%
		<u> </u>		<u> </u>	0/0
Multi-Purpose Building Project Cost:		1,200,000	704,044	\$ 495,956	59%
		Demolition of Existing S	Structures		
emo of Existing Structures Project Cost		1,110,000	1,069,133	40,867	96%
emo of Existing Structures Project Cost	• {	· · · · · · · · · · · · · · · · · · ·		40,607	30%
		Grandstands & Spe	edway		
Grandstands Project Cost:		1,673,213	1,206,544	\$ 466,669	72%
	1	<u> </u>		,,	,,
		rs, Demolition & Site N			
Repairs, Demo & Planning Project Cost:	:	1,633,456	1,633,456	\$ -	100%
Total Project Costs		41,000,000	39,568,072	1,431,928	97%
Total Project Cost:		41,000,000	39,568,072	1,451,928	31/0

DRAFT					DRAFT as of: 2	2/8/22
			Fair Park (Pha	ise 1)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	- !	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	- :	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Uses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	- !	100.0%
Construction Contingency			included above	, , ,		0.0%
,			7,452,055	7,452,055	-	100.0%
Design /For the contrar	7				,	
Design/Engineering	1					
Park/Fields/Greenway	}		394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	-	100.0%
Design/Engineering Contingency	1		-	-	<u> </u>	
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds			-	- :		
Parks			9,015	9,015	_	100.0%
FF&E Contingency			-	-/	-	
			9,015	9,015	\$ -	100.0%
	×					
Project Management & Related Project Expenses	1		500.000			100.00/
Project Management	1		586,000	585,947	53	100.0%
Permits & Utility Fees	{		13,651	13,651	-	100.0%
Project Management Contingency	}		-	<u> </u>	<u>- i</u>	
			599,651	599,598	53	100.0%
Contingency			242		240.000	2.00/
Project Contingency	1		218,692	-	218,692	0.0%
			218,692	-	218,692	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT					DRAFT as of: 2/8/22				
Fair Park (Phase 2)									
Sources:			-						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete			
	40221	40416021	7,000,000	30,019	6,969,981	0.4%			
Total Sources:			7,000,000	30,019	6,969,981	0%			
Uses:	·								
Construction									
Park/Fields/Greenway			6,000,000	-	6,000,000.00	0.0%			
Construction Contingency			included above 6,000,000	-	6,000,000	0.0% 0%			
			0,000,000	-	0,000,000	0/6			
Design/Engineering									
Park/Fields/Greenway			334,320	-	334,320	0.0%			
Survey & Geotechnical			10,650	-	10,650	0.0%			
Design/Engineering Contingency			33,432	-	33,432	0.0%			
			378,402	-	378,402	0%			
Project Management & Related Project Expenses				1					
Project Management	•		469,723	30,019	439,704	6.4%			
Permits, Utility Fees & Other Items			14,000	30,013	14,000	0.0%			
Project Management Contingency			46,970	_	46,970	0.0%			
			530,693	30,019	500,674	6%			
Contingency									
Project Contingency			90,905	-	90,905	0.0%			
			90,905	-	90,905	0.0%			
Total Project Cost:			7,000,000	30,019	6,969,981	0%			