DRAFT				DRAFT As Of: 4	/18/22
	Fairgrou	unds Improve	ment Projects		
Sources:					
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,433,949	Cost to Complete 636,952	% Complete 96.0%
Fairgrounds: Bond Issuance	40017 62401017	24,929,099	24,293,178	635,921	97.4%
Total Sources:		41,000,000	39,727,127	1,272,873	97%
Uses:		41,000,000	55,727,127	1,272,075	5770
00001	New E	xposition Center & Si	te Improvements	· · · ·	
Construction					
Fairgrounds Expo, Arena, Sheds & Parking		30,997,199	30,953,557	43,642	99.9%
		30,997,199	30,953,557	43,642	100%
Design/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,878,336	1,868,551	9,784	99.5%
		1,878,336	1,868,551	9,784	99%
F&E/IT/AV					
FF&E/Security/IT/Communication		950,000 950,000	709,091 709,091	240,909 240,909	74.6%
Duplost Management & Delated Duplost From		550,000	709,091	240,505	13/0
Project Management & Related Project Expenses Project Management		1,304,208	1,297,462	6,746	99.5%
Material Testing		1,504,208 85,769	1,297,462 85,769	-	100.0%
(Enhanced) Commissioning		33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,432,796	1,426,050	6,746	100%
Contingency					
Project Contingency		125,000		125,000	0.0%
		125,000	-	125,000	0%
Exposition Center Project Cost:		\$ 35,383,331	\$ 34,957,249	\$ 426,081	99%
		Multi-Purpose Bu	uilding		
	1	Mata r a pose be			
Construction Multi-purpose Building		1,025,000	711,583	313,417	69.4%
Construction Contingency		included in line above	/11,505	515,417	05.470
		1,025,000	711,583	313,417	69%
Design /Engineering		,		,	
Design/Engineering		40.000	2010	2.101	02.0%
Multi-purpose Building		40,000	36,810	3,191	92.0%
Design/Engineering Contingency		included in line above 40,000	36,810	3,191	92%
		40,000	50,810	3,191	92/8
Project Management & Related Project Expenses					
Project Management		110,000	100,511	9,489	91.4%
Other Fees, Consultants, & Misc		-	-	-	
Project Management Contingency			-		
		110,000	100,511	9,489	91%
Contingency					
Project Contingency		25,000	-	25,000	0.0%
		25,000	-	25,000	0%
Multi-Purpose Building Project Cost:		1,200,000	848,904	\$ 351,096	71%
		Demolition of Existing	Structures		
Demo of Existing Structures Project Cost	2	1,110,000		29,027	97%
Demo of Existing Structures Project Cost	•	1,110,000	1,080,973	29,027	91%
		Grandstands & Sp			
Grandstands Project Cost:		1,673,213	1,206,544	\$ 466,669	72%
	Renai	rs. Demolition & Site	Master Planning		
Renairs Demo & Planning Project Cost	1	rs, Demolition & Site		\$	100%
Repairs, Demo & Planning Project Cost: Total Project Cost:	1	rs, Demolition & Site 1,633,456 41,000,000	Master Planning 1,633,456 39,727,127		100% 97%

DRAFT					DRAFT as of: 4	1/18/22
			Fair Park (Pha	ase 1)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	-	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Uses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	-	100.0%
Construction Contingency	1		included above		_	0.0%
construction contingency			7,452,055	7,452,055		100.0%
	<u>}</u>		7,432,033	7,432,033		100.078
Design/Engineering						
Park/Fields/Greenway			394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	-	100.0%
Design/Engineering Contingency			-	-	-	
			415,587	415,587	-	100.0%
			· · · · · · · · · · · · · · · · · · ·			
FF&E						
Fairgrounds			-	-	-	
Parks			9,015	9,015	-	100.0%
FF&E Contingency			9,015	9,015	\$ -	100.0%
			9,015	9,013	ş -	100.0%
Project Management & Related Project Expenses						
Project Management	3		586,000	585,947	53	100.0%
Permits & Utility Fees			13,651	13,651	-	100.0%
Project Management Contingency	1		-	-	-	
			599,651	599.598	53	100.0%
				555,555		
Contingency						
Project Contingency	1		218,692	-	218,692	0.0%
			218,692	-	218,692	0.0%
Total Ducient Cont			0.005.000	0.475.075	218.745	070/
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT				DRAFT as of: 4/18/22					
Fair Park (Phase 2)									
ources:									
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete			
Parks: Fair Park Phase 2	40021	40416021	7,000,000	84,416	6,915,584	1.2%			
Total Sources:			7,000,000	84,416	6,915,584	1%			
ses:									
onstruction									
Park/Fields/Greenway			6,000,000	-	6,000,000.00	0.0%			
Construction Contingency			included above	-	-	0.0%			
			6,000,000	-	6,000,000	0%			
esign/Engineering									
Park/Fields/Greenway			334,320	35,540	298,780	10.6%			
Survey & Geotechnical			10,650	-	10,650	0.0%			
Design/Engineering Contingency			33,432	-	33,432	0.0%			
			378,402	35,540	342,862	9%			
roject Management & Related Project Expenses	1								
Project Management			469,723	48,876	420,847	10.4%			
Permits, Utility Fees & Other Items			14,000		14,000	0.0%			
Project Management Contingency	}		46,970	-	46,970	0.0%			
			530,693	48,876	481,817	9%			
ontingency									
Project Contingency			90,905		90,905	0.0%			
··-;			90,905	-	90,905	0.0%			
Total Project Cost:			7,000,000	84,416	6,915,584	1%			