DRAFT	Fairgrau	inde Improve	mont Drojects	DRAFT As Of:	5/9/22
	Fairgrou	inas improve	ment Projects		
Sources:	Fund BU	Current Budget	Doid to Doto	Cost to Complete	% Complete
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,433,949	Cost to Complete 636,952	% Complete 96.0%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	24,293,178	635,921	97.4%
Total Sources:		41,000,000	39,727,127	1,272,873	97%
Jses:					
	New Ex	cposition Center & Si	te Improvements		
onstruction					
Fairgrounds Expo, Arena, Sheds & Parking		30,997,199	30,953,557	43,642	99.9%
		30,997,199	30,953,557	43,642	100%
esign/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,878,336	1,868,551	9,784	99.5%
=0 = limitary		1,878,336	1,868,551	9,784	99%
F&E/IT/AV					
FF&E/Security/IT/Communication		950,000 950,000	709,091 709,091	240,909 240,909	74.6% 75%
		330,000	703,031	240,303	/5%
roject Management & Related Project Expenses Project Management		1,304,208	1,297,462	6,746	99.5%
Material Testing		85,769	85,769	-	100.0%
(Enhanced) Commissioning		33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,432,796	1,426,050	6,746	100%
ontingency					
Project Contingency		125,000		125,000	0.0%
		125,000		125,000	0%
Exposition Center Project Cost:		\$ 35,383,331	\$ 34,957,249	\$ 426,081	99%
		Multi-Purpose B	uilding		
onstruction		Water Furpose B			
Multi-purpose Building		1,015,000	711,583	303,417	70.1%
Construction Contingency		included in line above	1 = 3,2 = 2		
<u> </u>		1,015,000	711,583	303,417	70%
esign/Engineering			,	,	
		45.000	36.010	0.101	01.00/
Multi-purpose Building		45,000	36,810	8,191	81.8%
Design/Engineering Contingency		included in line above 45,000	36,810	8,191	82%
rainat Managamant Q Dalatad Duniagt Funances		10,000	30,010	0,131	02/0
roject Management & Related Project Expenses		120,000	100 511	10.400	03.00/
Project Management		120,000	100,511	19,489	83.8%
Other Fees, Consultants, & Misc		-	-	-	
Project Management Contingency		120,000	100,511	19,489	84%
		120,000	100,311	13,403	04/0
Contingency					
Project Contingency		20,000	-	20,000	0.0%
		20,000	-	20,000	0%
Multi-Purpose Building Project Cost:		1,200,000	848,904	\$ 351,096	71%
		emolition of Existing	Churchings		
Demo of Existing Structures Project Cost	:	1,110,000	1,080,973	29,027	97%
		Grandstands & Sp	eedway		
Grandstands Project Cost:		1,673,213		\$ 466,669	72%
Granastanas Project cost.	<u> </u>		•		, 2/0
	Repair	s, Demolition & Site	Master Planning		
Repairs, Demo & Planning Project Cost:		1,633,456	1,633,456	\$ -	100%
Total Project Cost:		41,000,000	39,727,127	1,272,873	97%
Total Project Cost:		41,000,000	39,727,127	1,272,873	31/0

DRAFT		DRAFT as of: 5/9/22				
			Fair Park (Phase	e 1)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	- 1	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	-	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Jses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	-	100.0%
Construction Contingency	}		included above	·	_	0.0%
constituents containing circly			7,452,055	7,452,055	-	100.0%
	3		2,000,000	1,100,000	<u> </u>	
Design/Engineering						
Park/Fields/Greenway	- {		394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	-	100.0%
Design/Engineering Contingency	_{		-	-	-	
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds				- :	- 1	
Parks			9,015	9,015	-	100.0%
FF&E Contingency			7,-	-	-	
			9,015	9,015	\$ -	100.0%
Project Management & Related Project Expenses	3					
Project Management & Related Project Expenses Project Management	_		586,000	585,947	53	100.0%
Permits & Utility Fees			13,651	13,651	55	100.0%
Project Management Contingency	1		13,031	13,031		100.070
Project Management Contingency	_					400.00/
			599,651	599,598	53	100.0%
Contingency Project Contingency			218,692		218.692	0.0%
Project Contingency	_			-	.,	
			218,692	-	218,692	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT		DRAFT as of: 5/9/22			
		Fair Park (Phas	e 2)		
Sources:					
	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2	40021 40416021	7,000,000	84,416	6,915,584	1.2%
Total Sources:		7,000,000	84,416	6,915,584	1%
Uses:					
Construction					
Park/Fields/Greenway		6,000,000	-	6,000,000.00	0.0%
Construction Contingency		included above	-	-	0.0%
		6,000,000	-	6,000,000	0%
Design/Engineering					
Park/Fields/Greenway		334,320	35,540	298,780	10.6%
Survey & Geotechnical		10,650	-	10,650	0.0%
Design/Engineering Contingency		33,432	-	33,432	0.0%
, 5 5 5		378,402	35,540	342,862	9%
D					
Project Management & Related Project Expenses Project Management		469,723	48,876	420,847	10.4%
Permits, Utility Fees & Other Items		14,000	46,670	14,000	0.0%
Project Management Contingency		46,970		46,970	0.0%
110ject Management contangency		530,693	48,876	481,817	9%
		333,033	40,070	101,017	
Contingency					
Project Contingency		90,905		90,905	0.0%
		90,905	-	90,905	0.0%
Total Project Cost:		7,000,000	84,416	6,915,584	1%