DRAFT	Eairara	unde Improve	mont Drojects	DRAFT As Of:	11/8/22
	railgic	ounus improve	ement Projects		
Sources:	Fund BU	Compant Budget	Deid to Dete	Coat to Commiste	0/ Complete
Fairgrounds: Capital Improvement	Fund BU 40017 6240101	Current Budget 16,070,901	Paid to Date 15,702,969	Cost to Complete 367,932	% Complete 97.7%
Fairgrounds: Bond Issuance	40019 6240101	24,929,099	24,549,485	379,614	98.5%
Total Sources:		41,000,000	40,252,454	747,546	98%
Jses:					
	New	Exposition Center & Si	ite Improvements		
onstruction					
Fairgrounds Expo, Arena, Sheds & Parking		30,994,000	30,953,557		99.9%
		30,994,000	30,953,557	40,443	100%
esign/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,878,343	1,878,064	279	100.0%
FO F IVE IAV	<u> </u>	1,878,343	1,878,064	279	100%
F&E/IT/AV		4450000	4 404 040	45.007	25.22/
FF&E/Security/IT/Communication	1	1,150,000 1,150,000	1,104,013 1,104,013		96.0% 96%
wainst Management & Daleted Duringt From		1,130,000	1,104,015	45,987	30/0
roject Management & Related Project Expenses Project Management		1,357,400	1,352,199	5,201	99.6%
Material Testing		1,357,400 85,769	1,352,199 85,769	5,201	100.0%
(Enhanced) Commissioning		33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,485,988	1,480,787	5,201	100%
ontingency					
Project Contingency		75,000		75,000	0.0%
		75,000	-	75,000	0%
Exposition Center Project Cost:		\$ 35,583,331	\$ 35,416,421	\$ 166,910	100%
		Mariti Daves and D	م داداند.		
		Multi-Purpose B	uliding	,	
onstruction					
Multi-purpose Building		1,000,000	713,297	286,703	71.3%
Construction Contingency		included in line above	713,297	286,703	71%
		1,000,000	/13,23/	200,703	/170
esign/Engineering					
Multi-purpose Building		40,000	36,810	3,191	92.0%
Design/Engineering Contingency		included in line above			
		40,000	36,810	3,191	92%
roject Management & Related Project Expenses					
Project Management		153,500	153,112	388	99.7%
Other Fees, Consultants, & Misc	į	_	_ `	-	
Project Management Contingency		_	_	-	
, , , , , ,		153,500	153,112	388	100%
Contingency					
Contingency Project Contingency		6.500		6.500	0.00/
Project Contingency		6,500 6,500	-	6,500 6,500	0.0% 0%
		-		<u>`</u>	
Multi-Purpose Building Project Cost:		1,200,000	903,219	\$ 296,781	75%
		Demolition of Existing	Structures		
emo of Existing Structures Project Cost	:	1,110,000	1,092,813	17,187	98%
		Grandstands & Sp	eedway		
Grandstands Project Cost:		1,473,213	1,206,544	\$ 266,669	82%
		1, 1, 0,110	2,200,044		
	Dan	nive Demolition & Cita	Master Planning		
	Kep	airs, Demoi <u>ition & Site</u>	TVIGSTELL TIGHTHING		
Ranaire Damo & Planning Project Cost				Ċ	100%
Repairs, Demo & Planning Project Cost:		1,633,456	1,633,456	\$ -	100% 98%

DRAFT				DRAFT as of: 11/8/22		
			Fair Park (Phas	se 1)		
			ran rank (rnas	3C 1/		
Sources:					- 1	
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000		100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099 70,901	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019		70,901	-	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Jses:						
Construction						
Park/Fields/Greenway	1		7,452,055	7,452,055	-	100.0%
Construction Contingency	•		included above	-	-	0.0%
			7,452,055	7,452,055	-	100.0%
	i				1	
Design/Engineering			20122			
Park/Fields/Greenway		į	394,063	394,063	-	100.0%
Survey & Geotechnical	1		21,524	21,524	-	100.0%
Design/Engineering Contingency			-	-	-	
			415,587	415,587	-	100.0%
FF&E		<u> </u>		<u>. </u>		
Fairgrounds Parks			9,015	- 9,015		100.0%
FF&E Contingency			9,013	9,013		100.076
FF&E COntingency			9,015	9,015	\$ -	100.0%
		i	3,010	5,020	*	200.070
roject Management & Related Project Expenses						
Project Management	-	i	585,947	585,947	-	100.0%
Permits & Utility Fees	1		13,651	13,651	-	100.0%
Project Management Contingency	1	į	-	-	-	
			599,598	599,598	-	100.0%
	:	-				
Contingency						
Project Contingency		1	218,745	-	218,745	0.0%
			218,745	-	218,745	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT				DRAFT as of: 11/8/22		
			Fair Park (Ph	nase 2)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2	40021	40416021	7,000,000	248,968	6,751,032	3.6%
Total Sources:			7,000,000	248,968	6,751,032	4%
Uses:					<u></u>	
Construction						
Park/Fields/Greenway			6,000,000	39,669	5,960,330.92	0.7%
Construction Contingency			included above	-	-	0.0%
			6,000,000	39,669	5,960,331	1%
Design/Engineering	1					
Park/Fields/Greenway			334,320	88,682	245,639	26.5%
Survey & Geotechnical	-		10,650	<u> </u>	10,650	0.0%
Design/Engineering Contingency	1		33,432	-	33,432	0.0%
			378,402	88,682	289,721	23%
Project Management & Related Project Expenses						
Project Management	+		469,723	120,617	349,106	25.7%
Permits, Utility Fees & Other Items			14,000	-	14,000	0.0%
Project Management Contingency			46,970	- :	46,970	0.0%
			530,693	120,617	410,076	23%
Contingency						
Project Contingency			90,905	_	90,905	0.0%
rioject contingency			90,905	-	90,905	0.0%
	_		1			
Total Project Cost:			7,000,000	248,968	6,751,032	4%