DRAFT	Fairgrau	inde Improve	mont Drojects	DRAFT As Of:	1/10/23
	Fairgrou	inas improve	ment Projects		
Sources:	Fund BU	Comment Dodget	Poid to Date	Coat to Commiste	0/ Campulate
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,717,744	Cost to Complete 353,156	% Complete 97.8%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	24,799,911	129,188	99.5%
Total Sources:		41,000,000	40,517,656	482,344	99%
Jses:					
	New Ex	cposition Center & Si	te Improvements		
onstruction					
Fairgrounds Expo, Arena, Sheds & Parking		31,059,709	31,059,709	-	100.0%
		31,059,709	31,059,709	-	100%
esign/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,880,417	1,880,417	-	100.0%
t- t- t		1,880,417	1,880,417	-	100%
F&E/IT/AV					
FF&E/Security/IT/Communication		1,150,000	1,105,319	44,681	96.1%
		1,150,000	1,105,319	44,681	96%
roject Management & Related Project Expenses		4 267 046	1,362,047	5,769	00.6%
Project Management Material Testing		1,367,816 85,769	85,769	5,769	99.6% 100.0%
(Enhanced) Commissioning		33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,496,404	1,490,635	5,769	100%
ontingency					
Project Contingency		2,500		2,500	0.0%
		2,500	-	2,500	0%
Exposition Center Project Cost:		\$ 35,589,030	\$ 35,536,080	\$ 52,950	100%
		Multi-Purpose B	uilding		
a mahuwahia m		Widiti-i di pose Di	anung		
onstruction Multi-purpose Building		1,000,000	804,523	195,477	80.5%
Construction Contingency		included in line above	00.,525	155,177	55.575
		1,000,000	804,523	195,477	80%
osian/Engineering		,,,,,,,,			
esign/Engineering		27.000	26.010	191	00.5%
Multi-purpose Building		37,000	36,810	191	99.5%
Design/Engineering Contingency		included in line above 37,000	36,810	191	99%
rainet Managamant Q Dalated Duningt Francisco		37,000	30,010	101	3370
roject Management & Related Project Expenses		155 574	155 574		100.0%
Project Management		155,574	155,574	-	100.0%
Other Fees, Consultants, & Misc Project Management Contingency		-	<u> </u>	-	
Project Management Contingency		155,574	155,574	-	100%
2	 	133,374	133,374	_	100/0
Contingency					
Project Contingency		500	-	500	0.0%
		500	-	500	0%
Multi-Purpose Building Project Cost:		1,193,074	996,907	\$ 196,168	84%
		emolition of Existing	Ctructures		
				0.007	000/
Demo of Existing Structures Project Cost	:	1,104,000	1,095,773	8,227	99%
		Grandstands & Sp	eedway		
Grandstands Project Cost:		1,480,439	1,255,439	\$ 225,000	85%
					30,1
	Repair	s, Demolition & Site			
Repairs, Demo & Planning Project Cost:	:	1,633,456	1,633,456	\$ -	100%
Total Project Cost:		41,000,000	40,517,656		99%
Total Project Cost.		41,000,000	40,517,050	402,344	3370

Sources: Parks: Soccer Fields-Fairgrounds	Fund		Fair Park (Ph	ase 1)		
	Fund			usc 1)		
Darkey Cooper Fields Fairgrounds	Fund					
Darkey Conner Fields Fairgrounds		BU	Current Budget	Paid to Date	Cost to Complete	% Complete
	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	- [100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	- :	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Jses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	- :	100.0%
Construction Contingency			included above	, , ,	_ :	0.0%
construction contingency			7,452,055	7,452,055	_	100.0%
	1		7,432,033	7,432,033	- :	100.070
Design/Engineering						
Park/Fields/Greenway			394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	- :	100.0%
Design/Engineering Contingency			-	-	- [
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds			-		- !	100.00/
Parks FF&E Contingency			9,015	9,015	-	100.0%
Frac Contingency			9,015	9,015	\$ -	100.0%
			3,013	5,625	· ·	200.070
Project Management & Related Project Expenses						
Project Management			585,947	585,947	-	100.0%
Permits & Utility Fees			13,651	13,651	- [100.0%
Project Management Contingency			-	-	- :	
			599,598	599,598	-	100.0%
					;	
Contingency						
Project Contingency			218,745	-	218,745	0.0%
			218,745	-	218,745	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT			DRAFT as of: 1/10/23				
		Fair Park (Pha	ase 2)				
Sources:							
	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complete		
Parks: Fair Park Phase 2	40021 40416021	7,000,000	286,377	6,713,623	4.1%		
Total Sources:		7,000,000	286,377	6,713,623	4%		
Jses:							
Construction							
Park/Fields/Greenway		6,000,000	67,527	5,932,473.42	1.1%		
Construction Contingency		included above	-	-	0.0%		
		6,000,000	67,527	5,932,473	1%		
Design/Engineering							
Park/Fields/Greenway		334,320	92,548	241,772	27.7%		
Survey & Geotechnical		10,650	-	10,650	0.0%		
Design/Engineering Contingency		33,432	_	33,432	0.0%		
3.0, 8 3. 8 5. 7		378,402	92,548	285,854	24%		
Project Management & Related Project Expenses							
Project Management & Related Project Expenses Project Management		469,723	126,302	343,421	26.9%		
Permits, Utility Fees & Other Items		14,000	120,302	14,000	0.0%		
Project Management Contingency		46,970	_	46,970	0.0%		
rioject management contingency		530,693	126,302	404,391	24%		
			,	- ,			
Contingency							
Project Contingency		90,905		90,905	0.0%		
	}	90,905	-	90,905	0.0%		
Total Project Cost:		7,000,000	286,377	6,713,623	4%		