

Fairgrounds Improvement Projects

Sources:		Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement		40017	62401017	16,070,901	15,667,011	403,890	97.5%
Fairgrounds: Bond Issuance		40019	62401019	24,929,099	24,549,485	379,614	98.5%
Total Sources:				41,000,000	40,216,496	783,504	98%
Uses:							
New Exposition Center & Site Improvements							
Construction							
Fairgrounds Expo, Arena, Sheds & Parking				30,994,000	30,953,557	40,443	99.9%
				30,994,000	30,953,557	40,443	100%
Design/Engineering							
Fairgrounds Expo, Arena, Sheds & Parking				1,878,336	1,878,064	272	100.0%
				1,878,336	1,878,064	272	100%
FF&E/IT/AV							
FF&E/Security/IT/Communication				1,150,000	1,104,013	45,987	96.0%
				1,150,000	1,104,013	45,987	96%
Project Management & Related Project Expenses							
Project Management				1,342,407	1,340,016	2,391	99.8%
Material Testing				85,769	85,769	-	100.0%
(Enhanced) Commissioning				33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other				9,600	9,600	-	100.0%
				1,470,995	1,468,604	2,391	100%
Contingency							
Project Contingency				90,000	-	90,000	0.0%
				90,000	-	90,000	0%
Exposition Center Project Cost:				\$ 35,583,331	\$ 35,404,238	\$ 179,093	99%
Multi-Purpose Building							
Construction							
Multi-purpose Building				1,000,000	713,204	286,796	71.3%
Construction Contingency				included in line above			
				1,000,000	713,204	286,796	71%
Design/Engineering							
Multi-purpose Building				45,000	36,810	8,191	81.8%
Design/Engineering Contingency				included in line above			
				45,000	36,810	8,191	82%
Project Management & Related Project Expenses							
Project Management				135,000	129,431	5,569	95.9%
Other Fees, Consultants, & Misc				-	-	-	
Project Management Contingency				-	-	-	
				135,000	129,431	5,569	96%
Contingency							
Project Contingency				20,000	-	20,000	0.0%
				20,000	-	20,000	0%
Multi-Purpose Building Project Cost:				1,200,000	879,445	\$ 320,555	73%
Demolition of Existing Structures							
Demo of Existing Structures Project Cost:				1,110,000	1,092,813	17,187	98%
Grandstands & Speedway							
Grandstands Project Cost:				1,473,213	1,206,544	\$ 266,669	82%
Repairs, Demolition & Site Master Planning							
Repairs, Demo & Planning Project Cost:				1,633,456	1,633,456	\$ -	100%
Total Project Cost:				41,000,000	40,216,496	783,504	98%

DRAFT

DRAFT as of: 10/11/22

Fair Park (Phase 1)

Sources:				Paid to Date	Cost to Complete	% Complete
	Fund	BU	Current Budget			
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	-	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Uses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	-	100.0%
Construction Contingency			included above	-	-	0.0%
			7,452,055	7,452,055	-	100.0%
Design/Engineering						
Park/Fields/Greenway			394,063	394,063	-	100.0%
Survey & Geotechnical			21,524	21,524	-	100.0%
Design/Engineering Contingency			-	-	-	-
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds			-	-	-	-
Parks			9,015	9,015	-	100.0%
FF&E Contingency			-	-	-	-
			9,015	9,015	\$ -	100.0%
Project Management & Related Project Expenses						
Project Management			585,947	585,947	-	100.0%
Permits & Utility Fees			13,651	13,651	-	100.0%
Project Management Contingency			-	-	-	-
			599,598	599,598	-	100.0%
Contingency						
Project Contingency			218,745	-	218,745	0.0%
			218,745	-	218,745	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT

DRAFT as of: 10/11/22

Fair Park (Phase 2)

Sources:				Paid to Date	Cost to Complete	% Complete
	Fund	BU	Current Budget			
Parks: Fair Park Phase 2	40021	40416021	7,000,000	230,771	6,769,229	3.3%
Total Sources:			7,000,000	230,771	6,769,229	3%
Uses:						
Construction						
Park/Fields/Greenway			6,000,000	39,669	5,960,330.92	0.7%
Construction Contingency			included above	-	-	0.0%
			6,000,000	39,669	5,960,331	1%
Design/Engineering						
Park/Fields/Greenway			334,320	88,682	245,639	26.5%
Survey & Geotechnical			10,650	-	10,650	0.0%
Design/Engineering Contingency			33,432	-	33,432	0.0%
			378,402	88,682	289,721	23%
Project Management & Related Project Expenses						
Project Management			469,723	102,421	367,302	21.8%
Permits, Utility Fees & Other Items			14,000	-	14,000	0.0%
Project Management Contingency			46,970	-	46,970	0.0%
			530,693	102,421	428,272	19%
Contingency						
Project Contingency			90,905	-	90,905	0.0%
			90,905	-	90,905	0.0%
Total Project Cost:			7,000,000	230,771	6,769,229	3%